

Linda Dr. Extension and Linda/Plainview/LeSueur Stormwater Improvements

Project Newsletter



Construction includes:

- Stormwater Pond Construction
- Storm Sewer Construction
- Sump Pump Drain Construction

Construction schedule:

- Start: Mid-July
- Finish: End of October

Contractor:

- Holtmeier Construction
Mankato, MN
- Contact: Kevin Depuydt
Cell: 507-327-5037



Bolton & Menk, Inc.
Phone: 507-625-4171

Brian Malm, P.E.
Eagle Lake City Engineer
Cell: 507-381-7511
E-mail:
brianma@bolton-menk.com

CURRENT AND UPCOMING WORK

Holtmeier Construction has finished all of the major work on the project scheduled for completion this fall. Remaining work this fall includes final grading and seeding, and some grading work to eliminate ponding that is occurring on the Atwood property.

Sidewalk, curb and gutter, and asphalt paving along Linda Drive is scheduled for completion in the spring of 2011.

FINAL GRADING AND TURF RESTORATION

Please note that final grading of lawn areas and additional backfilling is yet to be done. This work is normally completed just prior to seeding. It is expected that this work will take place next week, however, this is weather dependent, as final grading and seeding cannot take place until the soil is dry.

CONSTRUCTION QUESTIONS

Questions regarding construction activities and schedule can be directed towards Brian Malm at 507-381-7511, brianma@bolton-menk.com.

Archive copies of older newsletters for this project are available on the web at: www.bolton-menk.com/clients/eaglelake/index.htm