



## CONSTRUCTION NOTICE

**Date:** June 12, 2008

**To:** Lake Residents and Property Owners

**From:** Dean Helstrom, P.E.  
Project Engineer

**Subject:** Wastewater Collection System for  
Henderson, George & Nest Lakes  
Kandiyohi County, Minnesota  
BMI Project No: W13.37338

---

I am pleased to inform you that construction has begun on the Wastewater Collection System for Henderson, George and Nest Lakes. We will be posting weekly project updates on our web site at the following address:

<http://www.bolton-menk.com/clients/KandiyohiCounty.php> or <http://www.co.kandiyohi.mn.us/> then click on the Sanitary Sewer Project Updates. **PLEASE NOTE: WE WILL NOT BE SENDING OUT WEEKLY PROJECT UPDATES BY MAIL SERVICE. Weekly updates will only be available at the web sites noted above.**

The Contractor for the project is Quam Construction Company, Inc. of Willmar, MN. The directional drilling contractor is GM Contracting of Lake Crystal, Minnesota. GM Contracting has begun directionally drilling the common force main on the North Shore of Nest Lake beginning on and following these streets: 153<sup>rd</sup> Avenue NE, 72<sup>nd</sup> Street NE, 71<sup>st</sup> Street NE, 150<sup>th</sup> Avenue NE, 57<sup>th</sup> Street NE and 56<sup>th</sup> Avenue NE. This work should be completed by the week ending June 13, 2008.

Starting the week of June 16, 2008 - GM Contracting will start directionally drilling service laterals to the grinder pump locations as marked in the field, starting on the east end of the North Shore moving west. These locations were determined after our meetings with individual property owners. Service laterals are the 1-1/4" forcemain lines that run from the grinder pump station to the common forcemain.

Once the lateral service line has been installed, Quam will begin installing grinder pump stations along the North Shore of Nest Lake. This work is expected to begin the week of June 23, 2008. Once the grinder pump stations and additional common line structures have been installed, the Contractor will then test these lines. After the testing has been completed, the electrician will begin wiring and installing control panels for the grinder pump stations. Upon completion of the electrician's work, Quam will begin final hook-ups. The final connection will include pumping out the septic tank, abandonment of the septic tank, installation of the gravity sewer and restoration of the property. During the final connection, you will be without sewer service for approximately four (4) hours.

We anticipate that GM Contracting will move to the Southeast Shore Nest Lake around July 1, 2008. GM will begin near the intersection of County Road 32 and 67<sup>th</sup> Street NE. Construction will follow along 67<sup>th</sup> Street NE to 140<sup>th</sup> Avenue. At the intersection 140<sup>th</sup> Avenue NE and 67<sup>th</sup> Street NE, GM intends to go south towards the cul-de-sac. After the common line is installed, they will start directionally drilling from the intersection north towards Camp Sanderson. GM may install all of the common line at one time or they may drop back and start installing service laterals. Again, the grinder pump installation will follow the same pattern as described above.

If you plan to hook-up to the system and we have not contacted you regarding your grinder pump station, please call me at your earliest convenience to set up a meeting. During the meeting we will determine the location of the grinder pump station and have you sign a construction easement. If you are living at the lake for only a short period during this summer, please contact me before you leave so we can verify grinder pump locations and have the easement signed.

Finally, if you did not indicate that you wanted to be part of the project during our survey this past winter, but are now considering it, please let me know.

For your reference we have enclosed an all lakes project summary, the summary contains the following: background, sewer system components, project costs, proposed assessments, potential cost savings, hook-up incentive, 5-year warranty information, information if you choose not to be part of the project and a list of licensed compliance inspectors for Kandiyohi County.

Thank you in advance for your patience and cooperation during the construction portion of the Wastewater Collection System for Henderson, George and Nest Lakes. Please feel free to call me or any of the other Project Contacts with questions or concerns you may have.

#### **Project Contacts**

Dean Helstrom, P.E.  
Bolton & Menk, Inc.  
Project Engineer  
320-231-3956  
320-905-1311 (cell)

Brad DeWolf, P.E.  
Bolton & Menk, Inc.  
Project Manager  
320-231-3956  
320-905-1740 (cell)

Gary Danielson, P.E.  
Kandiyohi County  
Public Works Director  
320-235-3266

#### **ON-SITE CONTACTS DURING CONSTRUCTION**

**Dean Helstrom, P.E.**  
**Bolton & Menk, Inc.**  
**Project Engineer**  
**320-905-1311 (cell)**  
**320-231-3956**

**Del Vulcan**  
**Bolton & Menk, Inc.**  
**Construction Observer**  
**507-381-9232 (cell)**  
**320-231-3956**

**Phillip DeSchepper, E.I.T.**  
**Bolton & Menk, Inc.**  
**Construction Observer**  
**320-905-2703 (cell)**  
**320-231-3956**