



LAKE FLORIDA PROJECT UPDATE WEEK OF JULY 31 to AUGUST 4, 2006

I am pleased to inform you following construction has been completed on the Lake Florida Wastewater Collection System.

A) COMMON FORCEMAIN

- 1) 131st Avenue NE and 2nd Street NE (towards the south)
- 2) 137th Avenue NW from 5th Street NW to 13th Street NW
- 3) 13th Street NW from 137th Avenue NW to 12269 13th Street NW

B) SERVICE LATERALS

- 1) 2nd Avenue NE from 12800 to 12966
- 2) 137th Avenue NW from 1237 to 1297
- 3) 13th Street NW from 13589 to 13195- Contractor is working in a counter clockwise direction

If your service lateral was not installed please do not be alarmed. The Contractor did not install your service lateral if we did not receive verbal authorization from you when the contractor was at your property. The Contractor will install these service laterals when they finish the pipe installation along 13th Street NW or when verbal authorization is given to them. The Contractor could not install the service lateral without causing damage to your existing septic tank or if the Contractor could not get their directional drill to surface without damaging your home they did not install your service lateral at this time. The Contractor will install these service laterals at the time of grinder pump installation.

C) CONNECTION CREW

- 1) 137th Avenue NW from 1237 to 1297
- 2) 13th Street NW from 13589 to 13545

The connection crew connects the service laterals to the common forcemain.

PROPOSED SCHEDULE FOR THE WEEK OF JULY 31, 2006 to AUGUST 4, 2006

A) COMMON FORCEMAIN

The Contractor will be installing pipe on 13th Street NW from 12269 to 12075, any property owners who I have not meet with in this area I will need to contact you to determine the location of the grinder pump stations and have you sign a construction easement. If you are living at the lake for only a short period during this summer, please contact me before you leave. If your are not going to be at the lake for some time I can send you photos of the proposed grinder pump location via email you can then verify the location of the proposed grinder pump will work for your future use. Please send me an email at deanhe@bolton-menk.com along with your name and property address.

B) SERVICE LATERALS

The Contractor will be installing service laterals on 13th Street NW from 13183 to 12523- The Contractor is working in a counter clockwise direction.

C) CONNECTION CREW

The Contractor will be connecting service laterals to the forcemain on 13th Street NW from 13535 to 12907

D) TRUNK FORCEMAIN TO GREEN LAKE SANITARY SEWER AND WATER DISTRICT

Duininck Bros. Inc. plans to work begin installing trunk forcemain the week of August 7, 2006, we will provide you updates next week as to the location of the work.

Thank you again for your patience and cooperation during the construction portion of the Lake Florida Wastewater Collection System. Please feel free to call me or any of the other Project Contacts with questions or concerns you may have.

Project Contacts

Dean Helstrom, P.E.
Project Engineer
Cell 320-905-1311
Office 320-231-3956

Bradley C. DeWolf, P.E
Project Manager
Cell 320-905-1740
Office 320-231-3956

Gary D. Danielson, P.E
Kandiyohi County
Public Works Director
Office 320-235-3266