



## **LAKE FLORIDA PROJECT UPDATE**

### **WEEK OF AUGUST 7 to 11, 2006**

I am pleased to inform you the following construction has been completed on the Lake Florida Wastewater Collection System.

#### **A) COMMON FORCEMAIN**

- 1) 131<sup>st</sup> Avenue NE and 2<sup>nd</sup> Street NE (towards the south)
- 2) 137<sup>th</sup> Avenue NW from 13<sup>th</sup> Street NW to Cul de Sac (113)
- 3) 13<sup>th</sup> Street NW from 137<sup>th</sup> Avenue NW to Burr Oak property on the south side of Lake Florida

#### **B) SERVICE LATERALS**

- 1) 2<sup>nd</sup> Avenue NE from 12800 to 12966
- 2) 137<sup>th</sup> Avenue NW from 1237 to 1297
- 3) 13<sup>th</sup> Street NW from 13589 to 12423- Contractor is working in a counter clockwise direction

If your service lateral was not installed please do not be alarmed. The Contractor did not install your service lateral if we did not receive verbal authorization from you when the contractor was at your property. The Contractor will install these service laterals when they finish the pipe installation along 13<sup>th</sup> Street NW or when verbal authorization is given to them. The Contractor could not install the service lateral without causing damage to your existing septic tank or if the Contractor could not get their directional drill to surface without damaging your home they did not install your service lateral at this time. The Contractor will install these service laterals at the time of grinder pump installation.

#### **C) CONNECTION CREW**

- 1) 137<sup>th</sup> Avenue NW from 1237 to 1297
- 2) 13<sup>th</sup> Street NW from 13589 to 12853

The connection crew connects the service laterals to the common forcemain.

### **PROPOSED SCHEDULE FOR THE WEEK OF AUGUST 7 to 11, 2006**

#### **A) COMMON FORCEMAIN**

The Contractor will be installing pipe on:

1. 137<sup>th</sup> Avenue NW from Cul de Sac to 2<sup>nd</sup> Street NE (13714).
2. Cul de Sac located on 2<sup>nd</sup> Street NE (12800) to the Burr Oak Property
3. 2<sup>nd</sup> Street NE north of 131<sup>st</sup> Avenue NE

Any property owners who I have not meet with in this area I will need to contact you to determine the location of the grinder pump stations and have you sign a construction easement. If you are living at the lake for only a

short period during this summer, please contact me before you leave. If you are not going to be at the lake for some time I can send you photos of the proposed grinder pump location via email you can then verify the location of the proposed grinder pump will work for your future use. Please send me an email at [deanhe@bolton-menk.com](mailto:deanhe@bolton-menk.com) along with your name and property address.

**B) SERVICE LATERALS**

The Contractor will be installing service laterals on 13<sup>th</sup> Street NW from 12413 to 12075; Contractor will install service laterals to the properties that were missed earlier. Contractor will then move to 137<sup>th</sup> Avenue NW and 2<sup>nd</sup> Street NE from 13880 to 13360.

**C) CONNECTION CREW**

The Contractor will be connecting service laterals to the forcemain on 13<sup>th</sup> Street NW from 12853 to 12423.

**D) TRUNK FORCEMAIN TO GREEN LAKE SANITARY SEWER AND WATER DISTRICT**

Duininck Bros. Inc. plans to work begin installing trunk forcemain the week of August 14, 2006, we will provide you updates next week as to the location of the work.

Thank you again for your patience and cooperation during the construction portion of the Lake Florida Wastewater Collection System. Please feel free to call me or any of the other Project Contacts with questions or concerns you may have.

**Project Contacts**

Dean Helstrom, P.E.  
Project Engineer  
Cell 320-905-1311  
Office 320-231-3956

Bradley C. DeWolf, P.E.  
Project Manager  
Cell 320-905-1740  
Office 320-231-3956

Gary D. Danielson, P.E.  
Kandiyohi County  
Public Works Director  
Office 320-235-3266