



## **LAKE FLORIDA PROJECT UPDATE WEEK OF SEPTEMBER 5 to 8, 2006**

I am pleased to inform you the following construction has been completed on the Lake Florida Wastewater Collection System.

**A) COMMON FORCEMAIN- ALL PIPE WORK HAS BEEN COMPLETED**

**B) SERVICE LATERALS**

- 1) 2<sup>nd</sup> Avenue NE from 12800 to 13880-
- 2) 137<sup>th</sup> Avenue NW from 1237 to 1297- **COMPLETED**
- 3) 13<sup>th</sup> Street NW from 13589 to 12075- **COMPLETED**

If your service lateral was not installed please do not be alarmed. The Contractor did not install your service lateral if we did not receive verbal authorization from you when the contractor was at your property. The Contractor could not install the service lateral without causing damage to your existing septic tank or if the Contractor could not get their directional drill to surface without damaging your home they did not install your service lateral at this time. The Contractor will install these service laterals at the time of grinder pump installation.

**C) CONNECTION CREW**

- 1) 137<sup>th</sup> Avenue NW from 1237 to 1297- **COMPLETED**
- 2) 13<sup>th</sup> Street NW from 13589 to 12075- **COMPLETED**

**D) TRUNK FORCEMAIN-**

- 1) Finished forcemain from Their Well to County Road 9- along new alignment of County Road 10.
- 2) Finished forcemain from intersection of County Road 32 south 1,300 feet along County Road 9.

### **PROPOSED SCHEDULE FOR THE WEEK OF SEPTEMBER 5 to 8, 2006**

**A) COMMON FORCEMAIN- Work has been completed for this crew.**

Any property owners who I have not met with I need to contact you to determine the location of the grinder pump stations and have you sign a construction easement. If you are living at the lake for only a short period during this summer, please contact me before you leave. If you are not going to be at the lake for some time I can send you photos of the proposed grinder pump location via email. You can then verify the proposed location of the grinder pump will work for your future use. Please send me an email at [deanhe@bolton-menk.com](mailto:deanhe@bolton-menk.com) along with your name and property address.

**B) SERVICE LATERALS**

Contractor will install service laterals to all properties that were missed earlier. Contractor will first complete service lateral on 2<sup>nd</sup> Street NE, then move to other areas of the lake.

**C) CONNECTION CREW**

The Contractor will be connecting service laterals to the forcemain on 2<sup>nd</sup> Street NE. Contractor will connect service laterals to common main and install air release manholes.

**D) TRUNK FORCEMAIN TO GREEN LAKE SANITARY SEWER AND WATER DISTRICT**

- 1) Duinick Bros. Inc. plans to work begin installing lift station number 1, near the intersection of 131<sup>st</sup> Avenue and County Road 29.
- 2) A second crew will begin relocating utilities along County Road 32, starting at MN 23 working west, in order for the plowing crew to begin the week of September 11, 2006.
- 3) A third crew will begin direction drilling along County Road 32, this will take place the later part of the week

**E) CONSTRUCTION EASEMENTS- WEEKEND OF LABOR DAY- I'LL BE OUT AT THE LAKE PLEASE CALL IF YOU WILL NOT BE OUT LATER THIS YEAR**

I will again need to meet will all property owners that have not signed a construction easement. This is required to allow the contractor onto your property to install the grinder pump station, please give me a call (Dean Helstrom at 320-905-1311) to set up a time that you will be at the lake. I can meet with you during the week or on weekends. We will need to discuss the following:

- 1) Location of Sub Meter (used to monitor flow from grinder pump station)
- 2) Location of Control Panel and Electrical Disconnect
- 3) Determine if Grinder Pump Station can be installed without damaging existing system
- 4) Provide authorization to the Contractor to install grinder pump station (prior to system being operational), if it is determined it can be installed without damaging existing system

Thank you again for your patience and cooperation during the construction portion of the Lake Florida Wastewater Collection System. Please feel free to call me or any of the other Project Contacts with questions or concerns you may have.

**Project Contacts**

Dean Helstrom, P.E.  
Project Engineer  
Cell 320-905-1311  
Office 320-231-3956

Bradley C. DeWolf, P.E.  
Project Manager  
Cell 320-905-1740  
Office 320-231-3956

Gary D. Danielson, P.E.  
Kandiyohi County  
Public Works Director  
Office 320-235-3266