


PROJECT NEWSLETTER

2016 STREET & UTILITY IMPROVEMENTS

October 1, 2016



Construction schedules and operations are controlled by the Contractor and are subject to change. The following is the contractor's planned schedule for the project, which may be updated as construction progresses:

**** Due to Weather Construction Schedule has changed ****

- Phase I – Main Street South of 2nd St. E. to Hwy 169
- Phase II – 2nd St. E. Storm Sewer South of Main Street
- Phase III – Main Street South of Fremont Avenue

WEEK OF:

September 26th – Phase I, Curb & Gutter

- Phase II, Storm Sewer

October 3rd – Phase I Bituminous Base Pavement

- Phase II, Bituminous Base Pavement
- **Wednesday the 5th Phase III**, Begin Street and Utility Reconstruction:
 - o Removals and Watermain
- Phase I & II Turf Restoration

October 10th – Phase III, Curb and Gutter

October 17th – Phase III, Bituminous Base Pavement

- Turf Restoration



Project newsletters will be distributed by the Resident Project Representative and posted to the following websites:

<http://www.bolton-menk.com/zimmerman>

<http://www.zimmerman.govoffice.com/>

If you wish to receive project updates by email, please notify City Engineer Kevin Bittner at kevinbi@bolton-menk.com.

Bolton & Menk Project Contact Information:

Kevin Bittner

City Engineer

Email: kevinbi@bolton-menk.com

Phone: 763-433-2851

Mobile: 612-270-6926

Joseph Pelawa

Project Manager

Email: joepe@bolton-menk.com

Phone: 763-433-2851

Mobile: 612-590-0362

Alan Maxwell

Resident Project Representative

Mobile: 612-708-3327

Feel free to contact any of us with any questions you have on the project. Alan Maxwell is the on-site person on the project and can be contacted to coordinate any on-site issues or questions you may have.

The project team, including the City staff, engineers, and contractors, thank you in advance for your patience and cooperation throughout construction!

Kevin F. Bittner, P.E.

City Engineer



Real People. Real Solutions.