

2016 Street & Utility Improvement City of Rushford

Construction Includes:

- *Pavement*
- *Curb & Gutter*
- *Sanitary Sewer Main and Services*
- *Water Main and Services*
- *Storm Sewer*

Construction Schedule:

- Begin-July 2016
- All Work Except Final Asphalt Layer-October 2016
- Final Asphalt Layer – June 2017



**BOLTON
& MENK**

Real People. Real Solutions.

Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Rushford City Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Russ Morsching
Construction Representative
Cell: 507-323-5192
Email: russmo@bolton-menk.com

CONSTRUCTION UPDATE

Hillcrest Drive

Generation X has finished installing sewer and water services on Hillcrest Drive. They plan to start work on the street excavation and drain tile portion next, but this is dependent on the weather. Electrical conduit installation is planned to begin the week of September 19th.

South Burr Oak Street

Acentek has finished relocating their utilities.
Mediacom has just started to begin the work of relocating their utilities.

Generation X has completed the pond excavation and the temporary water hookups. Dewatering of the lift station has started. They plan to continue installing storm sewer from the pond. They plan to begin working on the lift station, this is dependent on how long the dewatering process takes.

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on "Client Zone", then on "City of Rushford 2016 Street & Utility Improvement Project." You can sign up for e-mail updates on the website as well.

If you have questions or concerns at any time, please contact Brian Malm or Russ Morsching at the phone numbers or e-mail to the left.