



April 18, 2016

## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

The Contractor is planning on resuming work on the project starting today, consisting of final project cleanup and punchlist work. In addition, the Contractor will be working on the remaining storm sewer lining work on Highland and Skyline Avenue this week.

The Contractor also plans to resume the lining work on the last two remaining sanitary sewer services on Grainwood Circle beginning on Tuesday. This lining work is anticipated to be completed by the end of the week.

Lastly, the Contractor plans to resume the final dirt work in preparation for sod along Skyline Avenue this week. Once the sod installation is complete, estimated by the end of the week, the Contractor will maintain the new sod for a period of thirty (30) days from the date of installation. Notice of when the Contractor maintenance period ends and the homeowner period begins will be provided to each residence prior to the expiration of the Contractor maintenance period.

We thank you for your patience and overall cooperation as the project nears final completion. As a reminder the final lift of bituminous pavement and any remaining clean-up work is required to be completed by the end of June.