



2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

The Contractor plans to continue with and finish the installation of the new sanitary sewer along Marsh Street (Phase 1A) this week, ending within the cul de sac on the west end.

The Contractor plans to begin immediately following the installation of the new watermain located on the north side of the street starting in the cul de sac on the east end and working west along Marsh Street.

Depending on the progress and weather the Contractor may also finish the installation of the watermain this week. Once the installation of the watermain is completed, the Contractor will start the installation of the new sanitary sewer and watermain services from the new main line located in the street to connection to the existing service at the Right of Way.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.

As always we thank you for your patience and cooperation.