



May 15, 2015

2015 Street Improvements

Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET

The Contractor successfully completed the watermain pressure test on Marsh early this week, along with placing the new roadway sand and gravel. The Contractor plans to pour the new concrete curb and gutter and concrete driveways next week starting right away Monday morning.

GRAINWOOD CIRCLE

Wet weather this week has caused some issues with stability of the soils along the south leg of Grainwood Circle. This is primarily due to the lack storm sewer during this phase of construction. Although the contractor has pumped the standing water, the soils remain saturated. We understand this had made it difficult to say the least to access your homes. The contractor has amended his schedule to better address the drainage issues.

The focus early next week will be on connection of the services along the south leg of Grainwood Circle. After these connections are made the contractor can start the work on the final utility, the storm sewer. Once this infrastructure is in place the drainage of the south leg should improve along with access. In the meantime the contractor placed rock today to make pedestrian access to the south leg homes easier. If you need any assistance getting to your home, please call Roger. Thank you for your patience with the wet weather and resulting site conditions. We apologize the site conditions are not allowing vehicular traffic.

Once the storm sewer is in place the work will shift back to completing the new watermain along the east leg. As a reminder, the work around Grainwood Circle will only be within the south and east legs until the CR21 Watermain project is complete and then will shift to the west and north legs.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.

CR 21 Watermain

The watermain passed both the pressure and bacteria test and was put in service noon Thursday. The contractor worked on filling, compacting and prepping the bore pits for pavement on Thursday however was slowed due to the wet weather conditions. The pits received the first two lifts of pavement on Friday, however will be completed on Monday morning to allow the proper amount of cure time of the base layers. Pending any further weather delays, CR21 is anticipated to be open by Monday evening. Striping will occur later in the week under normal traffic conditions.