



May 25, 2015

2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET

The Contractor successfully completed the installation of the new concrete curb and gutter this week, along with the new concrete aprons for all of the existing concrete driveways. It was communicated in the "concrete notice" hand delivered to the properties along Marsh Street that individual driveway accesses would be restored on Monday, however with the holiday it will be completed on Tuesday. Additionally the Contractor plans to start backfilling along the back of curb and work on final preparations of the roadway aggregate base next week. The plan is for the Contractor to complete installation of the bituminous pavement either on Thursday or Friday of next week weather dependent. No sodding is planned as the private utilities have some work to complete within the boulevard areas yet.

GRAINWOOD CIRCLE

The wet weather resulted in some deviation from the schedule as presented last week, with the Contractor completing the installation of the new sanitary sewer along the west leg of Grainwood Circle earlier in the week. The drier weather has been welcomed and the Contractor plans to focus on the installation of the services along the south and east legs of Grainwood Circle early next week. After these connections are made the Contractor can start the work on the final utility, the storm sewer. The City did obtain the necessary consent to install the outlet of the storm sewer through the walk which will allow the trees on the City owned portion of this open space to be saved. Once the storm sewer is completed the utility work within the south and east legs will be completed and new work will shift over to the west and north legs.

There has been some questions regarding the working hours and the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.

CR 21 Watermain

The roadway was reopened to normal traffic operations on Tuesday morning and completion of the roadway striping is planned for next week to be completed under normal traffic conditions.

Thank you for your patience and cooperation during this challenging project.