



June 12, 2015

## 2015 Street Improvements

## Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **MARSH STREET**

The private utility work is scheduled to begin next week with estimated duration of at least a week weather dependent. The remaining driveway and turf restoration work will be completed after the completion of the private utility work.

#### **GRAINWOOD CIRCLE**

The Contractor is continuing to progress with the installation of the new underground utilities in the north leg. The sanitary sewer has been completed and the water main is planned to be completed early next week. Immediately following the water main the Contractor plans to complete the new sewer and water services. Once the services on the north leg are completed all utility work in the loop portion of Grainwood Circle will be completed.

The Contractor plans right after the completion of the utilities to begin the roadway excavation in order to install the new roadway sand and aggregate base on the north leg. The Contractor is hopeful weather dependent to have the concrete curb and gutter and base lift of bituminous paved in Grainwood Circle in time for the 4<sup>th</sup> of July holiday.

#### **HIGHLAND/SKYLINE**

The Contractor is expecting to begin Stage 1B that consists of the south portion of Highland Avenue and the cul-de-sac on Skyline Avenue mid to end of next week. The Contractor will be working on the installation of the temporary mail boxes, hooking residents up to the temporary water system and removing the existing bituminous pavement as some of the final preparations before actual construction begins.

The Contractor plans to start with the new sanitary sewer main by starting with the connection to the existing trunk sanitary sewer at the end of Highland Avenue along County Road 21.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.