



June 19, 2015

## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **MARSH STREET**

The private utility work is scheduled to be completed next week. The remaining driveway restoration work is planned to be completed after that and by the 4<sup>th</sup> of July holiday weather depending.

#### **GRAINWOOD CIRCLE**

The Contractor has completed the installation of all of the underground utilities, finishing the last of the new services on the north leg yesterday. The Contractor plans to complete the roadway excavation and installation of the new sand and aggregate base next week. The new concrete curb and gutter is planned for the end of next week weather depending.

Once the concrete has gained sufficient strength the Contractor plans to complete the base lift of new bituminous pavement before the 4<sup>th</sup> of July holiday.

#### **HIGHLAND/SKYLINE**

The Contractor is working on isolating the existing water main today for Stage 1B, by capping the water main at the stage limits and installing the new gate valve at the end of Highland Avenue along County Road 21.

Starting next week the Contractor plans to start the installation of the new sanitary sewer starting at the connection to an existing sanitary sewer manhole at the end of Highland Avenue along County Road 21 and working west along Highland. The Contractor plans to complete all of the new sanitary sewer first by working along Highland and then down into the cul-de-sac of Skyline.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted. This will be especially the case for the Skyline cul-de-sac having only one way in and out.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.