



June 27, 2015

## 2015 Street Improvements

## Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **MARSH STREET**

The private utility work is nearing completion and the Contractor plans to start the restoration of the remaining driveways next week.

#### **GRAINWOOD CIRCLE**

The Contractor completed the new concrete curb and gutter on Friday and plans to work on the new concrete driveways early next week. The plan weather dependent is to pave the base lift of the new bituminous pavement on Wednesday. This should allow for restored access to all driveways for the Holiday weekend.

#### **HIGHLAND/SKYLINE**

The Contractor is continuing to focus on all of the new utilities along the bottom portion of Highland and within the intersection before working down into the cul-de-sac. The sanitary sewer is nearing completion with the installation of the new water main to beginning immediately following. The new storm sewer would be installed next within the intersection and at which time the Contractor would start on the new sanitary sewer main down into the cul-de-sac which isn't planned to start until the end of next week.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted. This will be especially the case for the Skyline cul-de-sac having only one way in and out.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.