



July 3, 2015

2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness

Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.

Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET

The private utility work has been completed and the Contractor is working on completing the remaining concrete driveway work. The remaining bituminous driveway work is planned to be completed sometime within the next two weeks. The turf restoration work will then be completed after that.

GRAINWOOD CIRCLE

The Contractor completed the base lift of new bituminous pavement this week, along with placed the first lift of bituminous pavement within the driveways. The second and final lift within the bituminous driveways is planned to be completed sometime within the next two weeks. All of the concrete driveway work has been completed and the paver driveway reinstallation is nearing completion. There is no information available on the timeframe for the turf restoration and will likely be completed at the same time as the sodding on Marsh Street.

HIGHLAND/SKYLINE

The Contractor had to adjust from the schedule provided last week due to the wet conditions being experienced along the bottom portion of Highland Avenue. In an effort to allow Highland an opportunity to dry out, the Highland access off of County Road 21 has been closed to thru traffic and the Contractor shifted over to the utility work within Skyline Avenue. The Contractor is making good progress on the new sanitary and watermain down towards the cul-de-sac and plans to be completed with these by the end of next week. Immediately following the mainline installation the Contractor plans to start the new services and if construction progresses well this could start next week as well.

Following the completion of the new services along Skyline the Contractor plans to finish the remaining utility work within Highland Avenue.

With the acknowledgment of the Holiday Weekend it was important to ensure access to all homes was provided, however want to recommend watching the weather this weekend to ensure vehicles are not caught stranded during inclement weather. This will be especially the case for the residents down in the cul-de-sac of Skyline because the now dry dirt will instantly become mud in the event of wet weather.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted. This will be especially the case for the Skyline cul-de-sac having only one way in and out.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.

Happy 4th of July!