



July 17, 2015

2015 Street Improvements

Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET

The Contractor completed all of the driveway work this week. The remaining final grading and black dirt work will be completed sometime before the final sodding, with sod estimated to be completed in early August.

GRAINWOOD CIRCLE

The Contractor has completed the final grading and black dirt work. Please pay particular attention to the dates specified on the construction notice hand delivered to your property regarding irrigation systems and mail boxes. The final sodding work is estimated to be completed in early August.

HIGHLAND/SKYLINE

The Contractor completed all of the new utility work this week and has started on the roadway construction along the bottom portion of Highland Avenue. The Contractor is hopeful to have this portion of Highland Avenue back filled with the new sand and aggregate base through the Skyline intersection before the weekend.

The Contractor would continue with the roadway construction down into Skyline Avenue starting next week. Weather and construction progress depending the Contractor is estimating completing the new concrete curb & gutter along both Highland and Skyline Avenue late next week.

GRAINWOOD CIRCLE/EAU CLAIRE TRAIL

The Contractor started the new underground utility work along Grainwood Circle this week, starting with the new watermain at County Road 21 and working west to east. The existing sanitary sewer main is planned to be lined along this portion of Grainwood instead of replaced due to the tight project limits and depth of the existing main. The Contractor is expecting to be working on utility work within this portion of Grainwood through the end of next week.

Once the utility work is completed within Grainwood Circle the Contractor plans to start the pavement removals and new underground utilities along Eau Claire Trail estimated to start the week of July 27th.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted. This will be especially the case for the Skyline cul-de-sac having only one way in and out.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.