



July 24, 2015

2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET/GRAINWOOD CIRCLE

The mailbox reinstallations were completed this week. The remaining final grading and black dirt work will be completed before the final sodding, with sod estimated to be completed in early August.

HIGHLAND/SKYLINE

The Contractor completed the new roadway construction this week and the new concrete curb and gutter is planned to be completed by the end of the day on Monday.

The Contractor plans, weather depending, to have the installation of the base lift of new bituminous pavement completed by the end of next week.

GRAINWOOD CIRCLE

The Contractor has completed the installation of the new watermain and plans to have the new water services completed by early next week. The existing sanitary sewer main and services along Grainwood Circle are planned to be lined in-place rather than dug up due to the tight project limits and deepness of the existing sanitary sewer system. This work is not yet planned and can be completed after the new roadway construction as should require very minor disturbances.

Immediately following the completion of the new watermain work the Contractor plans to start the new roadway construction starting with the excavation to allow for the installation of the new roadway sand and aggregate base.

EAU CLAIRE TRAIL

The Contractor plans to start the pavement removals and the new utility work along Eau Claire Trail immediately following the completion of the utility work within Grainwood Circle, estimated to be Tuesday or Wednesday next week. The Contractor plans to start with the installation of the new sanitary sewer near the intersection of County Road 21 and working east. The Contractor will be working on installing the temporary water system and connecting each property before then.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.