



## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



#### **Roger Ness**

Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

#### **Cory Bienfang, P.E.**

Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **MARSH STREET/GRAINWOOD CIRCLE**

The remaining final grading and black dirt work will be completed before the final sodding with sod installation estimated to start as early as next week.

#### **HIGHLAND/SKYLINE**

The Contractor completed the installation of the new concrete curb and gutter last week. The Contractor plans to complete the installation of the base lift of the new bituminous pavement on Monday.

The driveway replacements along Highland Avenue are planned for this week, however the remaining driveways along Skyline Avenue will be temporary ramped to restore access but will not be paved until following the completion of the private utility upgrades planned to start mid this week. The timeframe for completion of the private utility upgrades is unknown at this time and a better estimate will be available with next week's update.

#### **GRAINWOOD CIRCLE**

The Contractor has completed the installation of the new underground utilities except for the replacement of a deep sanitary sewer manhole located approximately midway down Grainwood Circle that is going to require dewatering in order to complete the replacement. The dewatering is expected to take about 2-3 days and will involve continuous pumping, along with a 10-foot trench within the area of the manhole. The dewatering could start as soon as this week, weather depending and once dewatered the actual manhole replacement is estimated to take 2 full days.

In addition to the dewatering the Contractor plans to start the new roadway construction starting with the excavation to allow for the installation of the new roadway sand and aggregate base. The Contractor plans to focus on each end of Grainwood Circle first and work towards the dewatering area in the middle.

#### **EAU CLAIRE TRAIL**

The Contractor completed the pavement removals and started the new underground utility work last week. The Contractor completed the new watermain connections on each end of the portion of Eau Claire being completely reconstructed and started the new sanitary sewer main.

The Contractor plans to continue with the installation of the new sanitary sewer main this week and once completed will start immediately with the new watermain.

As a reminder the City approved hours of construction operation are 7:00 am to 7:00 pm, during which time access through the specific work area may be restricted.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.