



2015 Street Improvements

Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

Construction Includes:

- New sanitary sewer main and service lines
- New water main and service lines
- New storm sewer
- New street pavement
- Intersection street lights
- Driveway and turf restoration

Construction Complete:

- Substantial:
November 15, 2015
- Final:
July 1, 2016



Roger Ness
Construction Observer
Cell Phone: 612-845-8093
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

MARSH STREET/GRAINWOOD CIRCLE

The remaining final grading and black dirt work is planned to be completed this week, with the actual sod installation planned to be completed next week.

HIGHLAND/SKYLINE

The private utility work is expected to be completed by the end of the week. Immediately following the private utility work the Contractor plans to complete the remaining private driveway replacements in order to complete the final grading and black dirt work. The hope depending on actual construction progress is to be able to sod this portion of Highland and Skyline Avenue along with both Marsh Street and Grainwood Circle next week.

GRAINWOOD CIRCLE

The Contractor is progressing with the installation of the new deep sanitary sewer manhole and plans to be completed early this week. Following the completion of this new manhole the Contractor will continue with the new roadway construction starting with the excavation to allow for the installation of the new roadway sand and aggregate base expected to take the rest of this week.

EAU CLAIRE TRAIL

The Contractor has completed the installation of the new sanitary sewer and plans to begin the installation of the new water main immediately following the completion of the new deep manhole in Grainwood Circle. Once the new watermain is completed the Contractor will install the new sewer and water services.

HIGHLAND/SKYLINE

The Contractor weather and construction progress dependent could start Stage 1C as early as mid to late next week.



PHASE - 1C

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.