



August 17, 2015

## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **MARSH STREET/GRAINWOOD CIRCLE**

The sod installation was completed last week and will be maintained by the Contractor for a period of thirty (30) days from the date of installation. Notice of when the Contractor maintenance period ends and the homeowner period begins will be provided prior to the expiration of the Contractor period.

#### **HIGHLAND/SKYLINE**

The private utility work is progressing, but running a bit long and is not expected to be completed until the end of this week. Once the private utility work is completed the Contractor plans to complete the remaining driveway paving, final grading and black dirt work. Last will be the actual sod installation and no specific date on when this will take place is available at this time.

#### **GRAINWOOD CIRCLE**

The Contractor completed the deep sanitary sewer manhole early last week, which allowed for the completion of the new roadway construction, along with the installation of the new concrete curb and gutter by the end of the week. Once the concrete reaches sufficient strength the roadway can be final graded and base lift of bituminous pavement installed, which weather dependent could be by the end of this week.

#### **EAU CLAIRE TRAIL**

The Contractor completed the remaining new sewer and water services last week, meaning all new utility work has been successfully completed. The Contractor plans to begin the new roadway construction this week, starting with the roadway excavation in order to install the new sand and aggregate base. The new concrete curb and gutter would follow soon after and no specific date has been identified yet.

#### **HIGHLAND/SKYLINE**

The Contractor completed the existing pavement and curb removals last week for Stage 1C. The Contractor plans to focus on the portion of Highland first, starting with the new sanitary sewer main today. The Contractor plans to install the new sanitary sewer, watermain, services and storm sewer within Highland expected to take a couple of weeks. Once the utilities are completed within Highland, the Contractor would start and repeat the same process on the Skyline portion.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.