



September 21, 2015

## 2015 Street Improvements

## Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **HIGHLAND/SKYLINE CUL-DE-SAC**

The Contractor plans to reinstall the mailboxes within the next week or so. The final driveway paving, black dirt, and sodding will be completed in the coming weeks as no specific date at this time. \*

#### **GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION**

The Contractor is working on completing the sanitary sewer main and service lining work. It is estimated the lining work will take all of this week and once completed the remaining driveway work can be completed. As soon as all of the driveways are completed the final black dirt and sodding work can be completed. The Contractor plans to reinstall the mailboxes within the next or so.

**\* The final driveway paving and turf restoration work is not being purposefully delayed, it is just not the critical or controlling scope of work at this time and will be completed as soon as the Contractor's schedule and resources allow.**

#### **HIGHLAND/SKYLINE (SOUTH PORTION – PHASE 1C)**

The Contractor plans to complete the final grading of the aggregate base along the south portion of Highland this week, after which time driveway access will be restored again with temporary rock ramps. There is no specific date for the paving of the base lift of the new bituminous roadway surface at this time and will be weather dependent this week.

The Contractor completed all of the new utility work within the south portion of Skyline last week. The Contractor plans to start the new roadway construction tomorrow, beginning with the roadway excavation in order to install the new sand and aggregate base. It is hopeful that this portion of roadway will be a drivable gravel surface by the end of the week weather dependent.

#### **HIGHLAND/SKYLINE (NORTH PORTION – PHASE 1D)**

The Contractor started the new utility work within the north portion of Highland last week. The Contractor resumed with the installation of the new sanitary sewer main starting on the south end where they left off from the previous phase and will continue working north. The progression of work will be very similar to what was observed within the south portion. The Contractor will work on the new utilities within Highland first, in the order of sanitary sewer, water main, services and ending with storm sewer. Once Highland utilities are completed the Contractor plans to immediately start the new roadway construction while the new utility work in the north portion of Skyline is started.

#### **EAU CLAIRE REHABILITATION (PHASE 3)**

No schedule update available at this time.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.