



September 27, 2015

## 2015 Street Improvements

## Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

### Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### Construction Complete:

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### PROJECT UPDATE

#### **HIGHLAND/SKYLINE CUL-DE-SAC**

The Contractor plans to reinstall the mailboxes early this week. The final driveway paving, black dirt, and sodding will be completed in the coming weeks as no specific date at this time. \*

#### **GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION**

The Contractor plans to reinstall the mailboxes early this week. The Contractor is working on completing the sanitary sewer main and service lining work. The lining work is not expected to be completed this week and additional information will be available in the next update. As soon as all of the driveways are completed the final black dirt and sodding work can be completed.

**\* The final driveway paving and turf restoration work is not being purposefully delayed, it is just not the critical or controlling scope of work at this time and will be completed as soon as the Contractor's schedule and resources allow.**

#### **HIGHLAND/SKYLINE (SOUTH PORTION – PHASE 1C)**

The Contractor completed the paving of the base lift of the new bituminous roadway on the south portion of Highland this week. The final driveway paving, black dirt, and sodding work will be completed concurrent with the north portion of Highland.

The Contractor plans to complete the new concrete curb and gutter along the south portion of Skyline this week. The paving of the base lift of the new bituminous roadway surface will not be possible until next week in order for the concrete to maintain sufficient strength.

#### **HIGHLAND/SKYLINE (NORTH PORTION – PHASE 1D)**

The Contractor is nearing the completion of the new underground utilities within the north portion of Highland, weather dependent the Contractor plans to be completed by the end of the week. Upon completion of the utility work on Highland, the Contractor plans to begin the new utility work on the north portion of Skyline immediately, which as mentioned could be by the end of this week.

In addition while the utility work is being started on Skyline, the Contractor plans to start the new roadway construction on Highland, beginning with the roadway excavation in order to install the new sand and aggregate base.

#### **EAU CLAIRE REHABILITATION (PHASE 3)**

No schedule update available at this time.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.