



October 2, 2015

2015 Street Improvements

Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

HIGHLAND/SKYLINE CUL-DE-SAC

The permanent mailboxes were reinstalled last week. The final grading and sodding work has been requested and can be expected to be completed within the next couple weeks.

GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION

The permanent mailboxes were reinstalled last week. The sanitary sewer main lining work is scheduled for next week and is expected to take a few days. The lining of the sanitary services will be completed by a separate Contractor immediately following the sanitary main lining. In addition the final grading and sodding work has been requested and can be expected to be completed within the next couple of weeks. The final driveway work is planned to be completed following the successful completion of the sanitary services lining.

HIGHLAND/SKYLINE (SOUTH PORTION – PHASE 1C)

The Contractor completed the new concrete curb and gutter along the south portion of Skyline this week. The paving of the base lift of the new bituminous pavement is planned for next week and at which time driveway accesses will be restored.

The final boulevard grading and sodding work will not immediately take place as the private utility companies are planning to replace their facilities along both Highland and Skyline. The private utility work is tentatively scheduled to begin the week of October 19th with focus to be on Highland first and expected to take two weeks to complete.

HIGHLAND/SKYLINE (NORTH PORTION – PHASE 1D)

The Contractor expects to complete the new underground utilities within the north portion of Highland today. Immediately following the Contractor plans to start the new utility work on the north portion of Skyline, starting with the new sanitary sewer at the previous phase line and working south to north.

The Contractor plans to start the new roadway construction on Highland, beginning with the roadway excavation in order to install the new sand and aggregate base right away Monday morning. Weather and construction progress dependent the Contractor could have the new concrete curb and gutter along the north portion of Highland done by the end of next week.

EAU CLAIRE REHABILITATION (PHASE 3)

The Contractor is tentatively planning to start the rehabilitation portion of Eau Claire mid next week. The rehabilitation work will involve the removal of the existing pavement and underlying material to a depth in order to install a new aggregate base and bituminous pavement section. Driveway access will be restricted for a short period during the excavation and restored as soon as the new aggregate base is installed.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.