



October 12, 2015

## 2015 Street Improvements

## Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

### Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### Construction Complete:

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### PROJECT UPDATE

#### **HIGHLAND/SKYLINE CUL-DE-SAC**

The final prep work for sod is expected to begin as soon as tomorrow with the actual sod installation planned by the end of the week.

#### **GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION**

The sanitary sewer main lining is in progress and expected to be completed by the end of the week. The Contractor plans to complete the base lift on all of the bituminous driveways in order to allow for the final prep work for sod, which is expected to begin as soon as tomorrow. The actual sod installation is planned for the end of the week. The sanitary services lining schedule will be finalized once the main is successfully lined. The final lift on the bituminous driveways will be completed following the completion of the service lining.

#### **HIGHLAND (NORTH / SOUTH PORTION)**

The Contractor plans to complete the new concrete curb and gutter along the north portion of Highland early this week. This will allow for an estimated paving of the base lift of the new bituminous pavement planned for early next week and at which time driveway accesses will be restored.

The final boulevard and sodding work will not immediately take place along either portion of Highland as the private utility companies are planning to replace their facilities along the entire length of Highland. They plan to start early next week and expect the work to take up to 2-weeks to complete.

#### **SKYLINE (NORTH / SOUTH PORTION)**

The Contractor plans to complete the remaining new underground services today. Once completed this marks the successful completion of the all of the new underground utilities within the project.

The Contractor plans to start the roadway excavation within the north portion of Skyline in order to install the new sand and aggregate base. The Contractor also plans to pave the base lift of the new bituminous pavement within the south portion of Skyline by the end of the week. The roadway excavation on the north end and the bituminous paving on the south end will be started and completed as the Contractor's schedule allows as they are not able to be completed at the same time.

#### **EAU CLAIRE REHABILITATION (PHASE 3)**

The Contractor started the rehabilitation portion of Eau Claire mid-week last week. The Contractor started on the south end and focused on the cul-de-sac last week. The Contractor plans to complete the remaining north portion early this week with hope that all new aggregate base is installed by mid-week, restoring all driveway and side street access. The actual paving of the base lift of the new bituminous pavement has not been finalized, but is expected to be completed within the next week or so.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.