



October 26, 2015

## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: **612-845-8093**  
E-mail: [rogerne@bolton-menk.com](mailto:rogerne@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: **507-995-2936**  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

### **PROJECT UPDATE**

#### **HIGHLAND/SKYLINE CUL-DE-SAC**

All work completed and within the Contractor sod maintenance period. \*

#### **GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION**

Within the Contractor sod maintenance period. \*

The sanitary sewer main lining was successfully completed last week and the sanitary sewer service lining is progressing. The Contractor expects to be completed with the service lining by the end of the week. The final lift of the bituminous driveways will be completed after the service lining and as soon as possible.

\* Notice of when the Contractor maintenance period ends and the homeowner period begins will be provided prior to the expiration of the Contractor period unless at the time of the expiration winter weather is present.

#### **HIGHLAND (NORTH / SOUTH PORTION)**

All of the roadway concrete curb & gutter and base lift of bituminous pavement has been completed along the full length of Highland. The Contractor is working on completing any remaining concrete and bituminous driveways this week.

In addition the planned private utility work along Highland started late last week and is expected to take up to 2-weeks to complete. The final boulevard grading and sodding work is planned to be completed following the completion of the private utility work.

#### **SKYLINE (NORTH / SOUTH PORTION)**

The Contractor completed the remaining concrete curb and gutter along the north portion of Skyline last week. The Contractor plans to complete the base lift of new bituminous pavement along the entire length of Skyline all at one time and is tentatively planned for Wednesday, however anticipated no later than the end of the week. In addition the Contractor is working on completing any remaining concrete and bituminous driveways this week.

Once the private utility work is completed along Highland, the same work is planned along Skyline and will start immediately following. The same process will be followed, with final grading and sodding work following the completion of the private utility work.

#### **EAU CLAIRE REHABILITATION (PHASE 3)**

The Contractor completed the final wear course of the bituminous pavement last week and meaning this area is considered as final completion.