



November 2, 2015

2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: 612-845-8093
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

HIGHLAND/SKYLINE CUL-DE-SAC

All work completed and within the Contractor sod maintenance period. *

GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION

Within the Contractor sod maintenance period. *

The sanitary sewer service lining was successfully completed last week. The final lift on all of the bituminous driveways is expected to be completed by the end of the day today.

* Notice of when the Contractor maintenance period ends and the homeowner period begins will be provided prior to the expiration of the Contractor period unless at the time of the expiration winter weather is present.

HIGHLAND (NORTH / SOUTH PORTION)

All of the bituminous driveways, including any requiring the final lift are expected to be completed by the end of the day today.

The private utility work along Highland is anticipated to be completed by the end of the day on Wednesday. The final boulevard grading and black dirt work is anticipated to begin immediately following. The actual sod installation could be as early as Friday otherwise early next week.

SKYLINE (NORTH / SOUTH PORTION)

The Contractor completed the base lift of the new bituminous pavement along the entire length of Skyline last week Friday. All of the bituminous driveways are expected to be completed by the end of the day today.

The private utility work is expected to begin on Skyline immediately following the completion on Highland and is anticipated to start on Thursday. The private utility work is estimated to take 1.5 to 2 weeks to complete and once completed the final grading and sodding work is planned to be completed immediately after.