



November 16, 2015

2015 Street Improvements

Weekly Construction Newsletter

Highland, Marsh, Skyline, Grainwood, Eau Claire

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

HIGHLAND/SKYLINE CUL-DE-SAC

All work completed and the Contractor sod maintenance period expired this past Saturday, November 14. The condition of the sod has been reviewed and approved. Based on the current and forecasted weather no individual notices are planned to be delivered.

GRAINWOOD CIRCLE/EAU CLAIRE RECONSTRUCTION

All work completed and the Contractor sod maintenance period expired this past Saturday, November 14. The condition of the sod has been reviewed and approved. Based on the current and forecasted weather no individual notices are planned to be delivered.

HIGHLAND (NORTH / SOUTH PORTION)

The final dirt work and sod installation along Highland was completed this past weekend. All work has now been completed. The newly installed sod will be maintained by the Contractor yet this fall until permanent winter weather. A review of the sod along Highland will be completed next spring to ensure proper establishment of the sod following the winter.

SKYLINE (NORTH / SOUTH PORTION)

The private utility work was completed last week allowing the Contractor to begin the final grading and black dirt work. The Contractor is going to continue with the final grading and black dirt work weather dependent in preparation for the sod installation.

With the current weather forecast and inevitable winter weather there is the possibility that the actual sod installation may not be able to be completed until next spring 2016. In the event the sod is not able to be installed yet this fall, the Contractor is required to temporarily stabilize the disturbed areas along Skyline throughout the winter. The Contractor is anticipated to use a "green" hydro-mulch material that by design, once sprayed on, adheres well to bare ground. This hydro-mulch material would remain in place until favorable weather next spring allows for the installation of new sod in the remaining areas along Skyline.

We thank you for your patience and overall cooperation as the project is nearing substantial completion. **This will be the final weekly construction update until construction resumes next year.** As a reminder the final lift of bituminous pavement and any remaining clean-up work will be completed in the early part of summer 2016.