



April 13, 2015

2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

Weekly Construction Newsletter

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

Construction Complete:

- *Substantial:
November 15, 2015*
- *Final:
July 1, 2016*



Roger Ness
Construction Observer
Cell Phone: **612-845-8093**
E-mail: rogerne@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: corybi@bolton-menk.com

PROJECT UPDATE

Construction is beginning on Monday, April 13 on Marsh Street (Phase 1A). The Contractor is going to be hooking up temporary water services starting Monday morning as the required bacteria tests passed. The existing bituminous street pavement only along Marsh Street (Phase 1A) is planned to be reclaimed (ground up) on Monday also.

The rest of the week the Contractor is planning to work on the installation of the new sanitary sewer main located in the middle of the street starting in the cul-de-sac on the east end and working west along Marsh Street.

Please contact me at 507-995-2936 or corybi@bolton-menk.com if you have any additional questions relating this update or the project overall.

As always we thank you for your patience and cooperation.