

# 2018 Street & Utility Improvement Project

Newsletter No. 6 – September 24, 2018

## Construction Schedule:

Start: June 2018  
Finish: June 2019

## Working Hours:

7am-7pm  
Monday through Friday  
and some Saturdays

### City of Lewiston

75 Rice Street  
PO Box 129  
Lewiston, MN 55952  
Cheryl Knight, City Administrator  
507-523-2257  
[administrator@lewistonmn.org](mailto:administrator@lewistonmn.org)

### Bolton & Menk, Inc.

2900 43<sup>rd</sup> Street NW  
Suite 100  
Rochester, MN 55901  
Phone: (507) 208-4332  
Fax: (507) 208-4155  
[www.bolton-menk.com](http://www.bolton-menk.com)

Bryan Holtz  
Senior Engineering Technician  
Cell: (507) 993-1112  
E-mail: [bryanho@bolton-menk.com](mailto:bryanho@bolton-menk.com)

Adam Nix  
Construction Representative  
Cell: (507) 421-4209  
E-mail: [adamni@bolton-menk.com](mailto:adamni@bolton-menk.com)

**A-1 Excavating, Inc.**  
Bloomer, WI

## Overview

The City of Lewiston is undertaking a construction project to improve the city streets and utilities along Rice Street, Benike Street, First Street, Second Street and Country Club Drive. The project includes the replacement of the existing sanitary sewer and watermain systems, bituminous surface, curb and gutter and storm sewer.

## Project Timeline

### Rice Street

Underground utility construction is complete. A-1 Excavating has constructed the road base and will fine grade the roadway prior to paving. The next items on Rice Street to be completed will be concrete work including curb and gutter, sidewalk and driveway approaches.

### First Street

Gravity sewer and water construction are complete on First Street. Underground utilities remaining on the First Street cul-de-sac include storm sewer, subdrain, and the remaining forcemain to the lift station.

### Country Club

Underground utilities are completed on Country Club Drive from 300' west of Benike Street out to the end of the cul-de-sac. A-1 has placed the base section of the roadway over the new utilities, but will not continue until underground utility construction is completed up to Benike Street. Sanitary sewer in this section is unable to be installed until the new forcemain is completed because the existing forcemain outlets onto Country Club Drive in this area. Once the existing forcemain is no longer in service, sanitary sewer construction will be completed and the base section of the roadway will be constructed.

### Second Street/Benike Street

Second Street and Benike Street underground utility construction will take place after the completion of First Street and Country Club Drive. These streets will not be constructed at the same time so that access can be maintained to the maximum extent possible. As the schedule becomes more apparent, you will be notified.

*(continued on other side)*

# 2018 Street & Utility Improvement Project

## Rear Yards and Lift Station

The lift station structures are in place and the gravity sewer has been directionally drilled to the collection manhole near the lift station. Construction of the new lift station will continue as the control panel and stand-by generator arrive on site.

**Construction is weather dependent and subject to change. Please be aware of construction happening around your property.**

**Access in and out of this area will be Second Street until such time that First Street is restored to gravel. Second Street will not be under construction until this is completed.**

## Questions

### Private Utilities

CenturyLink is the only remaining utility that has yet to relocate their utilities and will be doing so in the near future. This may cause intermittent disruptions in these services. Utility companies will be in contact with you.

## Contacts

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. If you have questions or concerns at any time, please contact Bryan Holtz or Adam Nix at the phone numbers or email addresses listed.