

2018 Street & Utility Improvement Project

Newsletter No. 5 – August 15, 2018

Construction Schedule:

Start: June 2018
Finish: June 2019

Working Hours:

7am-7pm
Monday through Friday
and some Saturdays

City of Lewiston

75 Rice Street
PO Box 129
Lewiston, MN 55952
Cheryl Knight, City Administrator
507-523-2257
administrator@lewistonmn.org

Bolton & Menk, Inc.

2900 43rd Street NW
Suite 100
Rochester, MN 55901
Phone: (507) 208-4332
Fax: (507) 208-4155
www.bolton-menk.com

Bryan Holtz
Senior Engineering Technician
Cell: (507) 993-1112
E-mail: bryanho@bolton-menk.com

Adam Nix
Construction Representative
Cell: (507) 421-4209
E-mail: adamni@bolton-menk.com

A-1 Excavating, Inc.
Bloomer, WI

Overview

The City of Lewiston is undertaking a construction project to improve the city streets and utilities along Rice Street, Benike Street, First Street, Second Street and Country Club Drive. The project includes the replacement of the existing sanitary sewer and watermain systems, bituminous surface, curb and gutter and storm sewer.

Project Timeline

Rice Street

Rice Street underground utilities should be completed by August 22nd. The contractor plans to leave the street dirt for some time to allow the subsoil to dry out in order to build a quality street. The subsoil will be drivable for access, depending on weather.

First Street

A-1 Excavating has completed underground utility construction on First Street from Fremont Street to Benike Street. Underground utility construction will continue on First Street. Access to homes west of Benike will be difficult to impossible during the day. Access will be passable in the evenings, depending on weather. A-1 plans to start restoring First Street from Benike Street to Fremont Street starting August 22nd. Please be aware of the construction occurring in front of or near your property. It may be necessary at times to move vehicles out of your driveway and park down the block.

Country Club

Underground utility construction will start on Country Club Drive around August 23rd. Access to homes will be difficult to impossible during the day. Access will be passable in the evenings, depending on weather. Please be aware of the construction occurring in front of or near your property. It may be necessary at times to move vehicles out of your driveway and park down the block.

Second Street

Second Street will be the last street where underground utility construction will take place. As the schedule becomes more apparent, you will be notified.

(continued on other side)

2018 Street & Utility Improvement Project

Benike Street

Underground utility construction may start around August 27th.

Rear Yards and Lift Station

Work on the new lift station will start on or about August 17th.

These dates are all weather dependent and subject to change. Please be aware of construction happening around your property.

Access in and out of this area will be Second Street until such time that First Street is restored to gravel. Second Street will not be under construction until this is completed.

Questions

Private Utilities

The gas, electrical, and communication companies have started their relocation work. This may cause intermittent disruptions in these services. Those utility companies will be in contact with you.

Contacts

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. If you have questions or concerns at any time, please contact Bryan Holtz or Adam Nix at the phone numbers or email addresses listed.