

# Red Wing Avenue Street & Utility Improvements

July 10, 2020

(Red Wing Ave, 4<sup>th</sup> St, Alley)

## Project Scope:

- Street Reconstruction
- Sidewalk Replacement
- Storm Sewer
- Sanitary Sewer
- Watermain

## Schedule:

### Start:


April 2020

### Substantial Completion:

October 31, 2020

### Final Completion:

June 26, 2021



### City Kenyon

709 2<sup>nd</sup> Street  
Kenyon, MN 55946  
Mark Vahlsing, City Administrator

### Contractor:

**Wencl Construction**  
Owatonna, MN

### Engineer:

**Bolton & Menk, Inc.**  
2900 43<sup>rd</sup> Street NW  
Suite 100  
Rochester, MN 55901  
Phone: (507) 208-4332  
Fax: (507) 208-4155  
[www.bolton-menk.com](http://www.bolton-menk.com)

### Jordan Pankonin, EIT

Primary Resident Contact  
Resident Project Representative  
Cell: (507) 735-2742  
[jordan.pankonin@bolton-menk.com](mailto:jordan.pankonin@bolton-menk.com)

### Derek Olinger, P.E.

Project Manager  
Cell: (507) 525-2685  
[derek.olingier@bolton-menk.com](mailto:derek.olingier@bolton-menk.com)



## Project Update

*Please refer to the staging map on the reverse for a map of the work area.*

### Work Recap

Green pipes have been installed at each residence from 2nd Street to 5th Street and will be cut down below the grass to allow for mowing. These pipes allow for residents to hook up their sump pump hose underground on their own. If you have a sump pump, please contact Jordan and he will let you know how to connect to the new system. Phase 1 concrete work is nearing completion between 2nd Street and 5th Street. Please refer to door hangers that were distributed previously for concrete use. As a reminder, please do not walk on concrete for 24 hours, do not drive on concrete for 7 days.

### Upcoming Work

Concrete work will continue on Phase 1 up to 5th Street until completed. Asphalt paving will begin in the alley south of 2nd Street, and on Red Wing Avenue from Highway 60 to the alley. Temporary water services will be hooked up for Phase 2A from 5th Street to mid-block south of 6th Street. Sanitary and watermain installation will begin in this section. This section will require very deep trenches and will require that residents in this section find a different place to park for several days. Phase 2B from mid-block south of 6th Street to 10th Street will have the pavement ground up to remain in gravel until utility work begins.



## Sign up for email or text updates!

The project team will be sending out weekly project updates via email/text blast. To sign up to receive weekly email or text message notifications, please visit the project website and enter in your preferred contact information.

**[www.bolton-menk.com/kenyon2019](http://www.bolton-menk.com/kenyon2019)**



## What to expect during construction

What can a resident typically expect during a full street reconstruction like this project? Check out the "What to Expect During Construction" video on the project website to learn more about the process!



## Contacts

**If you have questions or concerns at any time, please contact Jordan Pankonin at (507) 735-2742, or [jordan.pankonin@bolton-menk.com](mailto:jordan.pankonin@bolton-menk.com).**



