Red Wing Avenue Street & Utility Improvements

October 23, 2020

(Red Wing Ave, 4th St, Alley)

Project Scope:

- Street Reconstruction
- Sidewalk Replacement
- Storm Sewer
- Sanitary Sewer
- Watermain

Schedule:

Start:

April 2020

Substantial Completion:

October 31-Mid-November, 2020

Final Completion:

June 26, 2021



City Kenyon

709 2nd Street Kenyon, MN 55946 Mark Vahlsing, City Administrator

Contractor:

Wencl Construction

Owatonna, MN

Engineer:

Bolton & Menk, Inc.

2900 43rd Street NW Suite 100

Rochester, MN 55901 Phone: (507) 208-4332

Fax: (507) 208-4155 www.bolton-menk.com

Jordan Pankonin, EIT

Primary Resident Contact
Resident Project Representative

Cell: (507) 735-2742 jordan.pankonin@bolton-menk.com

Derek Olinger, P.E.

Project Manager Cell: (507) 525-2685

derek.olinger@bolton-menk.com



Project Update

Schedule impacts due to weather

The untimely cold and wet weather conditions over this past week is creating some scheduling issues for the concrete and asphalt paving crews. We need dry weather and temperatures above freezing to complete the surface work.

For this reason, the remainder of concrete and paving of the new road will be delayed until early November. The forecast for this time looks more favorable for completing work.

We will provide you with additional updates as we move forward. Please contact Jordan with any questions.



Sign up for email or text updates!

The project team will be sending out regular updates via email/text blast. To sign up to receive weekly email or text message notifications, please visit the project website and enter in your preferred contact information.

www.bolton-menk.com/kenyon2019



Contacts

If you have questions or concerns <u>at any time</u>, please contact <u>Jordan</u> <u>Pankonin at (507) 735-2742, or jordan.pankonin@bolton-menk.com</u>.

Contacting Jordan is most often the quickest means of answering questions and addressing concerns related to the project.