

2016 Street & Utility Improvement City of Rushford

Construction Includes:

- Pavement
- Curb & Gutter
- Sanitary Sewer Main and Services
- Water Main and Services
- Storm Sewer

Construction Schedule:

- Begin-July 2016
- All Work Except Final Asphalt Layer-October 2016
- Final Asphalt Layer – June 2017



Real People. Real Solutions.

Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Rushford City Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Russ Morsching
Construction Representative
Cell: 507-323-5192
Email: russmo@bolton-menk.com

CONSTRUCTION UPDATE

Hillcrest Drive

Installation of aggregate base has begun. Once the aggregate base is completed, Generation X will move on to installing the drain tile. Concrete work will follow this.

South Burr Oak Street

Generation X plans to continue installation of watermain and sanitary sewer. Watermain connections may cause temporary disruption of water service. Notification flyers will be distributed prior to this occurring.

Access

Unfortunately the wet weather has complicated access. We are working with the contractor to minimize the periods where access is not possible. If you have any special access needs or simply have questions or concerns about access, please feel free to contact Russ Morsching at the phone number to the left.

Weekend Work

Due to the wet weather, it is possible that Generation X may begin working on Saturdays and Sundays for the remainder of the project, this will be dependent on the weather conditions.

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on "Client Zone", then on "City of Rushford 2016 Street & Utility Improvement Project." You can sign up for e-mail updates on the website as well.

If you have questions or concerns at any time, please contact Brian Malm or Russ Morsching at the phone numbers or e-mail to the left.