

2016 Street & Utility Improvement City of Rushford

Construction Includes:

- Pavement
- Curb & Gutter
- Sanitary Sewer Main and Services
- Water Main and Services
- Storm Sewer

Construction Schedule:

- Begin-July 2016
- All Work Except Final Asphalt Layer-October 2016
- Final Asphalt Layer – June 2017



Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Rushford City Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Russ Morsching
Construction Representative
Cell: 507-323-5192
Email: russmo@bolton-menk.com

CONSTRUCTION UPDATE

Hillcrest Drive

Generation X is currently installing watermain along Hillcrest Drive. They expect to complete the watermain the week of 8/29/16 and then move on to installing sewer and water services along Hillcrest Drive.

South Burr Oak Street

Minnesota Energy is working on gas main relocation. Mediacom and Accentek have yet to begin their work.

Generation X plans to begin hooking up the temporary water system along South Burr Oak street the week of 8/29/16. They may begin excavation on the ponding area in the open grass area west of South Burr Oak Street the week of 8/29/16 also, depending on weather and crew availability, then begin installation of the storm sewer outlet piping and lift station at the south end of South Burr Oak Street.

Installation of sanitary sewer and watermain piping is currently not planned until utilities are completed along Hillcrest Drive and the pond and storm sewer outlet for Burr Oak is complete.

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on "Client Zone", then on "City of Rushford 2016 Street & Utility Improvement Project." You can sign up for e-mail updates on the website as well.

If you have questions or concerns at any time, please contact Brian Malm or Russ Morsching at the phone numbers or e-mail to the left.