



April 27, 2015

## 2015 Street Improvements

Highland, Marsh, Skyline, Grainwood, Eau Claire

## Weekly Construction Newsletter

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Intersection street lights*
- *Driveway and turf restoration*

### **Construction Complete:**

- *Substantial:  
November 15, 2015*
- *Final:  
July 1, 2016*



**Roger Ness**  
Construction Observer  
Cell Phone: 612-845-8093  
E-mail: rogerne@bolton-menk.com

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: 507-995-2936  
E-mail: corybi@bolton-menk.com

### **PROJECT UPDATE**

The Contractor plans to continue with the installation of the new sanitary sewer and watermain services from the new main line located in the street to connection to the existing service at the Right of Way. The work will again start in the cul de sac on the east end and work west along Marsh Street, ending within the cul de sac on the west end.

Immediately following the completion of the services the Contractor plans to complete the installation of the small amount of new storm sewer along Marsh Street, after which all new underground utility work will be completed.

The Contractor then plans to move the utility crew over to Grainwood Circle and start Phase 2A, which could be as soon as Thursday of this week or right away next week weather dependent. The first work will be the hooking up of temporary water services.

While Phase 2A is getting started the Contractor also plans to bring in a grading crew and continue with the roadway construction of Marsh Street (Phase 1A). The existing roadway will be excavated down to provide space for the new sand and gravel section. During the excavation and fill there may be a one day time period where access to your garage is restricted based on the filling not yet caught up with the excavating.

Please contact me at 507-995-2936 or [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com) if you have any additional questions relating this update or the project overall.

As always we thank you for your patience and cooperation.

***Wanted to provide an update on the County Road 21 Watermain Replacement project, that will be repairing the existing City owned watermain under the northbound lanes of County Road 21 (Eagle Creek Avenue). This stretch of watermain between Eau Claire Trail and 154<sup>th</sup> Street (County Road 82) suffered a break during the winter and requires replacement before summer.***

***The project is planned to start on Monday, May 4<sup>th</sup> and last a maximum of 14 days. In order to complete the project the access at Eau Claire Trail and 154<sup>th</sup> Street from County Road 21 (Eagle Creek Avenue) will be required to be closed. The proposed detour for both streets will be along Grainwood Circle, which will remain open and drivable even though it will be under construction as part of the other project. All construction zones and detours will be properly signed.***