



2019 Street & Utility Improvement Project

Newsletter No. 7 - August 9, 2019

Construction Includes:

Bituminous Pavement Concrete Curb & Gutter Sanitary Sewer Main & Services Water Main & Services Storm Sewer

Construction Schedule:

Start: April/May 2019

Substantial Completion: September 2019

Final Completion: (Final Lift of Pavement) June 2020

Bolton & Menk, Inc.

2900 43rd Street NW Suite 100 Rochester, MN 55901 Phone: (507) 208-4332 Fax: (507) 208-4188 www.bolton-menk.com

Derek Olinger, P.E. **Rushford City Engineer** Cell: (507) 525-2685 E-mail: derek.olinger@bolton-menk.com

Drew Weber **Resident Project Representative** Cell: 507-469-0306 Email: drew.weber@bolton-menk.com

Zenke, Inc. La Crescent, MN



Project Timeline

Underground utility installation will continue along Grove Street from Burr Oak to Money Creek. Utility work will begin on the segment of Burr Oak Street north of Grove the week of August 12th. Access to Circle Drive will be occasionally blocked during work on Burr Oak Street. Affected residents will be notified in advance of any closures. Grading will start on Grove Street after underground utilities are completely installed from Burr Oak to Money Creek.

Please remember this schedule is subject to change and weather dependent.

@ Contacts

Drew Weber will be on site throughout the summer and will serve as the primary contact during construction. Drew can be reached at 507-469-0306 or drew.weber@bolton-menk.com.

Additional information about the project can be found on the project website: https://www.bolton-menk.com/rushford2019



