

2019 Street & Utility Improvement Project

Newsletter No. 8 – August 23, 2019

Construction Includes:

- Bituminous Pavement
- Concrete Curb & Gutter
- Sanitary Sewer Main & Services
- Water Main & Services
- Storm Sewer

Construction Schedule:

Start:

April/May 2019

Substantial Completion:

September 2019

Final Completion:

(Final Lift of Pavement)
June 2020

Bolton & Menk, Inc.

2900 43rd Street NW
Suite 100
Rochester, MN 55901
Phone: (507) 208-4332
Fax: (507) 208-4188
www.bolton-menk.com

Derek Olinger, P.E.

Rushford City Engineer
Cell: (507) 525-2685

E-mail: derek.olinger@bolton-menk.com

Drew Weber

Resident Project Representative

Cell: 507-469-0306

Email: drew.weber@bolton-menk.com

Zenke, Inc.

La Crescent, MN



Project Timeline

Underground utility installation has been completed along Grove Street and aggregate base has been placed from Burr Oak to Green Street. Utility work will continue on the segment of Burr Oak Street north of Grove and grading will follow.

Concrete placement for curb & gutter and driveways is tentatively scheduled for the week of August 26th. Access to driveways will be restricted during and immediately after concrete placement. Affected residents will be notified in advance of any access restrictions.

Prior to curb & gutter placement, a string line will be installed 3 feet above the road surface. **Please do not disturb this line** as it is necessary for accurate elevation and alignment of concrete curb & gutter. Once concrete is poured, **do not walk on it for 24 hours or drive on it for 7 days.**

Please remember this schedule is subject to change and weather dependent.



Contacts

Drew Weber will be on site throughout the summer and will serve as the primary contact during construction. Drew can be reached at 507-469-0306 or drew.weber@bolton-menk.com.

Additional information about the project can be found on the project website: <https://www.bolton-menk.com/rushford2019>



Map

