



Real People. Real Solutions.

2018 Street & Utility Improvement Project

Newsletter No. 7 – October29, 2018

Construction Schedule:

Start: June 2018 Finish: June 2019

Working Hours:

7am-7pm Monday through Friday and some Saturdays

City of Lewiston

75 Rice Street
PO Box 129
Lewiston, MN 55952
Cheryl Knight, City Administrator
507-523-2257
administrator@lewistonmn.org

Bolton & Menk, Inc. 2900 43rd Street NW

Suite 100

Rochester, MN 55901 Phone: (507) 208-4332 Fax: (507) 208-4155 www.bolton-menk.com

Bryan Holtz Senior Engineering Technician Cell: (507) 993-1112

E-mail: <u>bryanho@bolton-menk.com</u>

Adam Nix

Construction Representative Cell: (507) 421-4209

E-mail: adamni@bolton-menk.com

A-1 Excavating, Inc. Bloomer, WI

Overview

The City of Lewiston is undertaking a construction project to improve the city streets and utilities along Rice Street, Benike Street, First Street, Second Street and Country Club Drive. The project includes the replacement of the existing sanitary sewer and watermain systems, bituminous surface, curb and gutter and storm sewer.

\$\ \(\text{Assessments} \)

The Lewiston City Council voted to postpone the certification of the assessments until October 2019. No assessment payments will be due with the 2019 property tax statements.



Underground utility construction will continue on Second Street. Access in this area will be difficult to impossible.

The remaining project area has been restored to aggregate base. The entire project will remain aggregate base (gravel) throughout the winter due to the wet soil conditions. Paving will occur in the spring of 2019; with the entire project to be completed by the end of June 2019. Temporary seeding will be completed prior to winter with the final sodding being completed in the spring of 2019.



If you have questions or concerns at any time, please contact Bryan Holtz or Adam Nix at the phone numbers or email addresses listed.