

# Red Wing Avenue Street & Utility Improvements

May 1, 2020

(Red Wing Ave, 4<sup>th</sup> St, Alley)

## Project Scope:

- Street Reconstruction
- Sidewalk Replacement
- Storm Sewer
- Sanitary Sewer
- Watermain

## Schedule:

### Start:


April 2020

### Substantial Completion:

October 31, 2020

### Final Completion:

June 26, 2021



## City Kenyon

709 2<sup>nd</sup> Street  
Kenyon, MN 55946  
Mark Vahlsing, City Administrator

## Contractor:

**Wencl Construction**  
Owatonna, MN

## Engineer:

**Bolton & Menk, Inc.**  
2900 43<sup>rd</sup> Street NW  
Suite 100  
Rochester, MN 55901  
Phone: (507) 208-4332  
Fax: (507) 208-4155  
[www.bolton-menk.com](http://www.bolton-menk.com)

## Adam Nix, EIT

Primary Resident Contact  
Resident Project Representative  
Cell: (507) 421-4209  
E-mail: [adam.nix@bolton-menk.com](mailto:adam.nix@bolton-menk.com)

## Derek Olinger, P.E.

Project Manager  
Cell: (507) 525-2685  
E-mail: [derek.olinger@bolton-menk.com](mailto:derek.olinger@bolton-menk.com)



## Project Update

*Please refer to the staging map on the reverse for a map of the work area.*

During the week of April 27, crews began work north of 7th Street with pavement removals and tree trimming. During the week of May 4, crews will begin setting up the temporary water system in the active work area in preparation for watermain work. After the temporary system is tested and hooked up to your home, crews will begin underground utility work in the street.

**For temp water system: Connection to temporary water system will likely require the contractor to enter your home. Please contact Adam Nix at [507-421-4209](tel:507-421-4209) if you have any concerns.**

**Reminder:** Once utility installation starts, there may be intermittent short-term water service interruptions. You will be contacted prior to any planned shut-downs. While crews are working in front of your home, access to driveways will be restricted. Please park on nearby side streets if you do not have access.



## Sign up for email or text updates!

The project team will be sending out weekly project updates via email/text blast. In addition to the website, **this will be the primary method of sharing project information moving forward.** To sign up to receive weekly email or text message notifications, please visit the project website and enter in your preferred contact information.

**[www.bolton-menk.com/kenyon2019](http://www.bolton-menk.com/kenyon2019)**



## Contacts

**If you have questions or concerns at any time, please contact Adam Nix at [507-421-4209](tel:507-421-4209), or [adam.nix@bolton-menk.com](mailto:adam.nix@bolton-menk.com).**

Contacting Adam is most often the quickest means of answering questions and addressing concerns related to the project.

