

# Red Wing Avenue Street & Utility Improvements

June 26, 2020

(Red Wing Ave, 4<sup>th</sup> St, Alley)

## Project Scope:

- Street Reconstruction
- Sidewalk Replacement
- Storm Sewer
- Sanitary Sewer
- Watermain

## Schedule:

### Start:

April 2020

### Substantial Completion:

October 31, 2020

### Final Completion:

June 26, 2021



### City Kenyon

709 2<sup>nd</sup> Street  
Kenyon, MN 55946  
Mark Vahlsing, City Administrator

### Contractor:

Wencl Construction  
Owatonna, MN

### Engineer:

**Bolton & Menk, Inc.**  
2900 43<sup>rd</sup> Street NW  
Suite 100  
Rochester, MN 55901  
Phone: (507) 208-4332  
Fax: (507) 208-4155  
[www.bolton-menk.com](http://www.bolton-menk.com)

### Adam Nix, EIT

Primary Resident Contact  
Resident Project Representative  
Cell: (507) 421-4209  
E-mail: [adam.nix@bolton-menk.com](mailto:adam.nix@bolton-menk.com)

### Derek Olinger, P.E.

Project Manager  
Cell: (507) 525-2685  
E-mail: [derek.olinger@bolton-menk.com](mailto:derek.olinger@bolton-menk.com)



## Project Update

*Please refer to the staging map on the reverse for a map of the work area.*

The base section of the road has been placed on Phase 1 of the project area. Driveways have been ramped onto the roadway, and it is safe to drive on. As always, exercise caution and use your best judgement when traversing the site. It is an active work area.

Crews will begin installing sump pump services to homes and prepping for concrete work. Concrete curb is expected to start mid week the week of June 29. Be aware of fresh concrete and note that it should not be walked on for at least 24 hours, or driven on for 7 days. Door hangers will be distributed with more information.



## Sign up for email or text updates!

The project team will be sending out weekly project updates via email/text blast. In addition to the website, **this will be the primary method of sharing project information moving forward.** To sign up to receive weekly email or text message notifications, please visit the project website and enter in your preferred contact information.

**[www.bolton-menk.com/kenyon2019](http://www.bolton-menk.com/kenyon2019)**



## What to expect during construction

What can a resident typically expect during a full street reconstruction like this project? Check out the "What to Expect During Construction" video on the project website to learn more about the process!



## Contacts

**If you have questions or concerns at any time, please contact Jordan Pankonin at (507) 735-2742, or [jordam.pankonin@bolton-menk.com](mailto:jordam.pankonin@bolton-menk.com).**

Contacting Jordan is most often the quickest means of answering questions and addressing concerns related to the project.



