



# Trunk Highway 30 Reconstruction Project 4- June 10, 2022 Construction Newsletter

Newsletter No. 4 – June 10, 2022

## **Construction Includes:**

Street Reconstruction & Lighting Sanitary Sewer Main & Services Water Main & Services Storm Sewer

## **Construction Schedule:**

**Start Phase 1:** May 9, 2022

Following times subject to change Start Phase 2:

June/July 2022

Re-Open Phase 1:

July 2022

Re-Open Phase 2:

October 2022





## **Rushford City Engineer**

Derek Olinger, P.E. Rushford City Engineer Cell: (507) 525-2685

E-mail: derek.olinger@bolton-menk.com

#### **MnDOT**

Adam Wellner, P.E.

MnDOT District 6, Project Engineer

Phone: (507) 251-9006

Email: adam.wellner@state.mn.us

### **Dunn Blacktop (Contractor)**

Jayme LaPlante Phone: (507) 252-3466

Email: <a href="mailto:jayme.laplante@rochsg.com">jayme.laplante@rochsg.com</a>

# Phase 1 (Downtown) Construction

The following construction is planned over the next two weeks. **See the attached map.** 

### Mill St to Elm St

Preparing subgrade soil and placing sand and gravel base

## **Elm St to W Stevens Ave**

- Set Up temporary water service (~June 13<sup>th</sup>).
- Start sanitary sewer and water main construction

## **Anticipated Impacts**

Houses between Elm Street and W Stevens Avenue will be connected up to temporary water service. This work will include a short-term water service outage and the contractor will be contacting you and may need to enter your basement.

Once the contractor starts utility work between Elm St and Stevens Ave, this area will become less accessible for vehicles. Please plan accordingly and park on adjacent side streets when necessary.

During sewer and water construction, crews may be contacting residents and asking to run some water or flush a toilet. This is a normal part of utility construction, and everyone's cooperation is appreciated.

## Phase 2 (Residential) Area

Shortly after utility work is completed within Phase 1, the contractor will be starting work within Phase 2. Phase 2 work is not expected to start until early July. Additional details regarding the Phase 2 schedule will be sent out once they are available later this month.

## **Project Website**

Additional information about the project can be found on the project websites:

- https://www.bolton-menk.com/client-sites/rushfordth30/
- <a href="https://www.dot.state.mn.us/d6/projects/hwy30-rushford/index.html">https://www.dot.state.mn.us/d6/projects/hwy30-rushford/index.html</a>

