

City of Rushford



Real People. Real Solutions.

# Trunk Highway 30 Reconstruction Project Construction Newsletter

Newsletter No. 5 – June 24, 2022

## Construction Includes:

Street Reconstruction & Lighting  
Sanitary Sewer Main & Services  
Water Main & Services  
Storm Sewer

## Construction Schedule:

### **Start Phase 1:**

May 9, 2022

### **Following times subject to change**

### **Start Phase 2:**


Mid July 2022

### **Re-Open Phase 1:**

Late July 2022

### **Re-Open Phase 2:**

October 2022



City of Rushford



DEPARTMENT OF  
TRANSPORTATION

### **Rushford City Engineer**

Derek Olinger, P.E.

Rushford City Engineer

Cell: (507) 525-2685

E-mail: [derek.olinger@bolton-menk.com](mailto:derek.olinger@bolton-menk.com)

### **MnDOT**

Adam Wellner, P.E.

MnDOT District 6, Project Engineer

Phone: (507) 251-9006

Email: [adam.wellner@state.mn.us](mailto:adam.wellner@state.mn.us)

### **Dunn Blacktop (Contractor)**

Jayme LaPlante

Phone: (507) 252-3466

Email: [jayme.laplante@rochsg.com](mailto:jayme.laplante@rochsg.com)

## **Phase 1 (Downtown) Construction**

The following construction is planned over the next two weeks. **See the attached map.**

### **Mill St to Elm St**

- Continued street grading and placement of sand/gravel base material
- Begin prepping for concrete curbs, walks, light pole locations

### **Elm St to W Stevens Ave**

- Finish sanitary and water main construction
- Sanitary and water services
- Begin storm sewer installation

## **Anticipated Impacts**

There are no new construction impacts for the next two weeks. Please continue to use side-streets and alleys for parking whenever possible. We appreciate your patience with this as we get through the most intrusive portion of street reconstruction

Residences/businesses between Elm and Stevens will continue to be connected to temporary water mains until the new mains and services are completely installed and tested (1-2 weeks remaining).

## **Phase 2 (Residential) Area**

The beginning of phase 2 work is now expected for mid-July. The contractor will be allowed to start this area as soon as underground work (sewer and water) is installed and completely backfilled. As a reminder, there will be a period of time when the work will be active in both phase 1 and 2.

Residents will receive notice prior to starting work within Phase 2.

## **Holiday**

The contractor will not be on site over the July 4<sup>th</sup> holiday weekend. If there are any special accommodations needed for businesses/residents, please contact Derek as soon as possible.

## **Project Website**

Additional information about the project can be found on the project websites:

- <https://www.bolton-menk.com/client-sites/rushfordth30/>
- <https://www.dot.state.mn.us/d6/projects/hwy30-rushford/index.html>

