



2016 Street & Utility Improvement City of Rushford

Construction Includes:

- Pavement
- Curb & Gutter
- Sanitary Sewer Main and Services
- Water Main and Services
- Storm Sewer

Construction Schedule:

- Begin-July 2016
- All Work Except Final Asphalt Layer-October 2016
- Final Asphalt Layer – June 2017



Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Rushford City Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Russ Morsching
Construction Representative
Cell: 507-323-5192
Email: russmo@bolton-menk.com

CONSTRUCTION UPDATE

Hillcrest Drive

Installation of drain tile is complete and aggregate base is nearly completed. Curb and gutter and concrete driveway work has begun. Asphalt paving will take place once the concrete work is completed, possibly the week of October 17th.

South Burr Oak Street

Sanitary sewer work is continuing and along with the remaining water services, is expected to be complete this week. Following completion of the sewer and water, the storm sewer outlet will be completed and roadway excavation will begin, possibly the week of October 17th. Asphalt paving is tentatively planned for the week of October 31st.

Concrete Work

During construction of the concrete curb and gutter and driveway pavement, driveways will not be accessible. After the concrete is poured, the concrete will need 7 days to cure before it can be driven on. Please refrain from driving on the new concrete prior to this as it will damage the new concrete.

Project Completion Estimates

Following are approximate completion percentages for the various work items on the project:

- **Hillcrest Drive**
 - Sanitary Sewer – 98%
 - Watermain – 98%
 - Storm Sewer – 98%
 - Roadway – 80%
 - Total – 85%
- **Burr Oak Street**
 - Sanitary Sewer – 90%
 - Watermain – 90%
 - Storm Sewer – 70%
 - Roadway – 5%
 - Total – 60%

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on “Client Zone”, then on “City of Rushford 2016 Street & Utility Improvement Project.” You can sign up for e-mail updates on the website as well.

If you have questions or concerns at any time, please contact Brian Malm or Russ Morsching at the phone numbers or e-mail to the left.