

City of Rushford



Real People. Real Solutions.

Trunk Highway 30 Reconstruction Project

Construction Newsletter

Newsletter No. 9 – Aug 17, 2022

Construction Includes:

Street Reconstruction & Lighting
Sanitary Sewer Main & Services
Water Main & Services
Storm Sewer

Construction Schedule:

Start Phase 1:

May 9, 2022

Following times subject to change

Start Phase 2:


July 11, 2022

Re-Open Phase 1:

Early Sept 2022

Re-Open Phase 2:

October 2022



City of Rushford



DEPARTMENT OF
TRANSPORTATION

Rushford City Engineer

Derek Olinger, P.E.

Rushford City Engineer

Cell: (507) 525-2685

E-mail: derek.olinger@bolton-menk.com

MnDOT

Mark Anderson, P.E.

MnDOT District 6, Resident Engineer

Phone: (507) 429-6302

Email: mark.w.anderson@state.mn.us

Dunn Blacktop (General Contractor)

Jayme LaPlante

Phone: (507) 252-3466

Email: jayme.laplante@rochsg.com

Hwy 30 Construction Update

Within Phase 1 (Mill to Stevens), concrete sidewalk work will continue over this next week.

Underground utility work between Bluffview and Stevens is expected to continue through early September. After this, access will change for properties located west of Bluffview Rd. You will be notified prior to a change in access.

New Concrete

As a best practice, **please do not walk on any concrete that you are seeing for the first time**. You may walk on concrete 24 hours after placement. Do not drive on new concrete for 7 days after placement. Any questions can be directed to the contact provided below.

Phase 1 Usage

As areas within Phase 1 are completed with new pavement and sidewalk, these areas will gradually become more accessible. If you are in these areas, please be advised that work is still within a work zone and work is still progressing as the contractor finishes final segments of sidewalk, lighting, signage, etc.

If you have questions regarding access to your home or business, please contact Grayson (info below).

Vehicle Access, Mailboxes, Garbage

No substantial changes in vehicle access, mailbox locations or garbage pickup are expected during the next two weeks.

Contacts

If there are any questions, please contact our on-site representative Grayson Gavin at 507-721-9087 or Grayson.gavin@bolton-menk.com. As questions arise during construction, he will be able to provide you with a timely response.

Project Website

Additional information about the project can be found on the project websites:

- <https://www.bolton-menk.com/client-sites/rushfordth30/>
- <https://www.dot.state.mn.us/d6/projects/hwy30-rushford/index.html>

TH 30 Reconstruction (Late August 2022)

Phase 1

Paving Complete
Concrete Thru Week
of August 22

Continued Underground
Utility Construction

Phase 2

Temp Access for
Southview Ct

