

City of Rushford



Real People. Real Solutions.

Trunk Highway 30 Reconstruction Project Construction Newsletter

Newsletter No. 10 – Aug 26, 2022

Construction Includes:

Street Reconstruction & Lighting
Sanitary Sewer Main & Services
Water Main & Services
Storm Sewer

Construction Schedule:

Start Phase 1:

May 9, 2022

Following times subject to change

Start Phase 2:


July 11, 2022

Re-Open Phase 1:

Early Sept 2022 (estimated)

Re-Open Phase 2:

October 2022 (estimated)



City of Rushford



DEPARTMENT OF
TRANSPORTATION

Rushford City Engineer

Derek Olinger, P.E.

Rushford City Engineer

Cell: (507) 525-2685

E-mail: derek.olinger@bolton-menk.com

MnDOT

Mark Anderson, P.E.

MnDOT District 6, Resident Engineer

Phone: (507) 429-6302

Email: mark.w.anderson@state.mn.us

Dunn Blacktop (General Contractor)

Jayme LaPlante

Phone: (507) 252-3466

Email: jayme.laplante@rochsg.com

Hwy 30 Construction Update

Concrete walks and driveways within downtown/Phase 1 are expected to be mostly complete by the beginning of September. There may be a few small areas where minor work remains. Please use caution if walking through the site.

Please contact us if there are any questions regarding use of the new street and sidewalks within Phase 1.

Utility services between West Stevens and Bluffview Road should be complete by the beginning of September. Once complete the contractor will be installing storm sewer and road base gravel.

Access West of Bluffview Rd Changing

Around the **end of the week (Sept. 1-3)**, **access properties within Southview Ct. will no longer be possible from Bluffview Rd.** Once the gravel base is removed please **plan on accessing Southview Ct. from Hwy 30, west of town.** If work is actively progressing in the intersection, you will likely need to park your vehicle outside the work area and walk to your home for portions of the day.

Other residents between Southview Ct and Bluffview Rd should plan to park vehicles on side streets for the next several weeks.

You will be notified of any changes in access to this area.

Garbage Pick-up

We have received several complaints about forgotten garbage/recycling pick-up in the past week. In order to make this process easier, **please set out your bins out by Monday morning and allow till Tuesday evening for bins to be returned.** If you are missing a bin, please contact Grayson at the number below.

Contacts

If there are any questions, please contact our on-site representative Grayson Gavin at 507-721-9087 or Grayson.gavin@bolton-menk.com. As questions arise during construction, he will be able to provide you with a timely response.

Project Website

Additional information about the project can be found on the project websites:

- <https://www.bolton-menk.com/client-sites/rushfordth30/>
- <https://www.dot.state.mn.us/d6/projects/hwy30-rushford/index.html>

TH 30 Reconstruction (Late Aug, Early Sept 2022)

